



*Republic of the Philippines*  
**COMMISSION ON AUDIT**  
Regional Office No. V  
Rawis, Legazpi City  
Landline No. : (052)482-0726  
Mobile Nos. : 09615321541/09777683433  
Email: bacsecretariat5@gmail.com

---

TO : ALL BIDDERS/OFFERORS

FROM : THE BIDS AND AWARDS COMMITTEE (BAC)

SUBJECT : SUPPLEMENTAL BID BULLETIN No. 2021-02  
Re: Delivery and Installation of 2 units 20” Fabricated Steel Container Van for Storage Rooms including Concrete Foundation, Pedestal, Electrical & related works  
(ABC: ₱1,189,984.75)

DATE : May 17, 2021

Kindly be informed of the following:

1. The following table presents the answers to the clarificatory questions, together with some revisions in the technical specifications, bid data sheet, and additional information:

Item	Clarificatory Questions (by DCI International IT Solutions)	Clarification/Answer/Modification
1. No. 2 of Invitation to Bid/ Schedule of Requirements: Delivery date		Delivery of the Goods is required within <b>60 days</b> from Notice to Proceed./ Delivery period shall be 60 calendar days from receipt of NTP.
2. Checklist of Technical and Financial Documents	Clarification as to the Single Largest Completed Contract (SLCC) similar to the contract to be bid since bidder's previous works only involve the groundwork preparation	The same may be considered as similar since the nature of the works as per the technical specification refers to simple groundworks.  Note: Bidders who will be purchasing the bidding documents may request for a copy of the plan.
3. Section VII. Technical Specification		Delivery and Installation of 2 units <b>20 feet</b> (not 20”) Fabricated Steel Container Van
4. Technical Specification	Is there specification for the 20ft container van?	ISO Dry-Standard Container Van made of corten steel size 20ft x 8 ft

<b>Item</b>	<b>Clarificatory Questions (by DCI International IT Solutions)</b>	<b>Clarification/Answer/Modification</b>
		x 8 ft x 6 inches: <ul style="list-style-type: none"> <li>• 12mm insulator on walls and ceiling</li> <li>• Metal furring framework with 2x4 tubular for entrance door, ACU &amp; exhaust holes and other specified van cut-out</li> <li>• 4.5mm fiber cement board on walling and ceiling</li> <li>• Complete electrical fixtures – 1 set 2 gang outlet, switches and circuit breakers (20amp, 30amp &amp; 60 amp) base on lay out</li> <li>• 6 sets 20 watts surface louver type with reflector</li> <li>• One metal door each with door closer/lockset, stopper &amp; canopy</li> <li>• Two PVC awning window (30x30)</li> <li>• Installation of Flooring vinyl tiles (30x30)</li> <li>• General painting (primer painting) – internal &amp; external, top-coat</li> </ul>
5. Technical Specification	Clarification as to specifications of the project billboard.	Refers to simple billboard only or similar to those used by DPWH.
6. Technical Specification	Clarification on what the area looks like in consideration of the works such as: Removal of Structures & Obstruction; Removal of Trees	The area is easily accessible with a makeshift warehouse that needs to be removed.
7. Technical Specification	Clarification on what does the Base Plate with accessories and G.I. Pipe railings refer to	Refers to the foundation
8. Technical Specification	Clarification on the Gravel Bedding, Structural Concrete, Reinforcing Steel Bars,	Refers to the foundation and the existing lamppost therein will need to be relocated

Item	Clarificatory Questions (by DCI International IT Solutions)	Clarification/Answer/Modification
	Relocation of lamppost	
9. Invitation to Bid Item No. 7	Can the bid be submitted online?	COA does not have an online platform yet for the receipt of bidding documents.
	Is ocular inspection allowed?	Ocular inspection is allowed.
	Can they request documents that will be used for travel requirements?	Travel requirements shall be the responsibility of the bidder.

Please be guided accordingly.



**MA. SOLEDAD B. AZOTEA**  
Chairperson  
COA RO V Bids and Awards Committee